Magnetic shielding meeting: 2013-05-07: 15:00 GMT

CR2 R1 (phone conference details circulated)

Present: KM, LC, JW, IT, CP, HW, MG, PS

1. Actions:

- **CM:** Report to KM typical power dissipation in Tracker Cryo Weiner PSU stands. Need to contact P.Rubinov at FNAL regards typical steady state current loads
- **KL:** JW requires input regards way forward on study of substation components Show Ken Excel spreadsheet with test costs breakdown

2. Magnetic model of MICE Hall:

PS

- See slides
- Paul in contact with VF with regards validation exercise. Klaus requires simpler model to start with but we need to ensure model they work with is relevant.
- Fighting with latest Model 79 to provide for VF validation.
- Starting to look at "Fry" list items and bring together locations in hall model with Luke's CAD model.

3. Magnetic model of tracker cryostat

KM

- See slides
- Presented analysis of Weiner PSU shielding with consideration for ventilation. Showed 5mm steel box with chimneys should be adequate. Requires worse case power dissipation figure to firm up ventilation design.
- Suggests making scale prototype to test shielding, ventilation and engineering issues such as welding effectiveness.

4. Magnetic model of racks and R9

MG

- See slides
- Showed progress on R9 model and rack & compressor items. Basic version of model complete without walls or hidden ferrous content.
- Racks have inner item detail of shelves. Compressors have some internal structure.

5. Stray field measurements at Wang

PH

No report. Need to re-assess data from last week's report.

6. Partial return yokes: magnetic analysis and design

HW

- See slides
- Highlighted detrimental shielding performance if gaps exist at interface between Virostek plates and end of main steel channel. Offered backing plate solution.
- Proposed thicker (12cm) steel in the main channel to improve shielding and to allow for (1010 steel) material composition tolerances.
- Offered booster plates as retro-fit solution if require increased shielding performance
- Investigated differences arising from variation in BH curve data.

 Started to look at cost/benefit of different composition shielding steels. 	
 7. Progress on magnetic measurements and validation of model Waiting to compare practical results to first pass of new R9 model. 	IT
 6.1 Progress on assessment of substation-components DL ready to go with plans for RR2. Half the racks now assembled. When will we have decision on go ahead for this? 	JW
 8. Schedule and plans, discussion Produce new Gantt chart for wider discussion, include updated milestones? 	CM
9. DONM: 14 th May 13; 15:00 GMT	
10. AoB	

Summary of actions: